## Walker County 2019 Report on Projects Funded Through Transportation Special Purpose Local Option Sales Tax

## (2017 Referendum) As of December 31, 2020

Project				Original	TSPLOST	TSPLOST Funds Expended				
			Project	Estimated	Funds	Year 1	Year 2	Year 3	Year 4	Year 5
		Year	Cost	Committed	2018	2019	2020	2021	2022	
Nickajack Road	3.000	Miles	2018	\$538,247	\$ 124,211		\$ 124,211			
Nickajack Lane	0.400	Miles	2018	41,996	9,691		9,691			
Diamond Circle	1.000	Miles	2018	245,038	56,547		56,547			
Peavine Road	2.950	Miles	2019	156,415	36,096		36,096			
Ringold Road Phase #1	0.700	Miles	2019	725,706	167,470		167,470			
East Long Hollow	3.100	Miles	2019	722,274	166,678		166,678			
Five Points Road	8.000	Miles	2019		-					
Five Points Spur	0.200	Miles	2019	30,649	-					
Osburn Road	1.820	Miles	2019	230,220	53,128		53,128			
Oakwood Terrace	0.200	Miles	2019		6,007		6,007			
South Dicks Creek Road	6.050	Miles	2019	1,720,519	1,720,519		1,720,519			
South Burnt Mill Road	2.240	Miles	2019	377,211	377,211		377,211			
Dry Valley Road	2.790	Miles	2019	475,547	475,547			475,547		
West Schmitt Road	0.450	Miles	2019	156,974	156,974			156,974		
Glass Mill Road	1.100	Miles	2019	61,788	61,788		61,788			
Jones Road	1.050	Miles	2019	131,595	131,595		131,595			
Hog Jowl Road	11.30	Miles	2020	1,365,708	1,365,708			1,365,708		
E. Armuchee Road	7.10	Miles	2020	-	-					
Chattanooga Valley Road	5.00	Miles	2020	812,577	812,577			812,577		
Old Bethel Road	4.00	Miles	2020	1,120,441	1,120,441			1,120,441		
Happy Valley Road from Dry Valley to James Street	4.00	Miles	2020	185,119	185,119			185,119		
Long Hollow Road	2.30	Miles	2020	322,383	322,383			322,383		

Ringlold Road Phase #2	2.30	Miles	2020	-	-				
Shinbone Ridge Road		Culvert	2020	53,950	53,950			53,950	
Construction Equipment				69,422	69,422	69,422			
Engineering Study				127,479	127,479	71,580	51,099	4,800	
Misc Patching & Repairs				762,647	762,647	67,132	506,256	189,259	

**Total Expenditures** 

\$8,363,187 \$208,134 \$3,468,295 \$4,686,758