

Walker County (unincorporated)
2022 Report on Projects Funded Through Transportation Special Purpose Local Option Sales Tax
(2017 Referendum)
As of December 31, 2022

Project			Project Year	Original Estimated Cost	TSPLOST Funds Committed	TSPLOST Funds Expended					
						Year 1	Year 2	Year 3	Year 4	Year 5	
						2018	2019	2020	2021	2022	
3 Roads*	4.400	Miles	2018	\$825,282	190,449	\$ 133,902	\$ 56,547				
13 Roads*	23.45	Miles	2019	4,788,895	1,104,086		1,104,086				
8 Roads*	37.68	Miles	2020	3,860,178	5,275,448			5,275,448			
Shinbone Ridge Road	1	Culvert	2020	53,950	53,950			53,950			
29 Roads*	58.45	Miles	2021	6,907,531	6,907,531				6,477,452		
West Cove Road	9.74	Miles	2022	2,110,580	2,110,580					2,110,580	
West Cove Road	3	Culvert	2022	232,544	232,544					232,544	
Construction Equipment					69,422	69,422					
Engineering Study					127,479	71,580	51,099	4,800			
Misc Patching & Repairs					1,397,859	67,132	506,256	189,259	635,212		
Total Expenditures						\$17,469,349	\$342,036	\$1,717,988	\$5,523,457	\$7,112,664	\$2,343,124

* Individual roads posted at walkercountyga.gov/tsplst